




Republic of the Philippines
Department of Health
OFFICE OF THE SECRETARY

URGENT


13 December 2017

MEMORANDUM

FOR : SECRETARY OF HEALTH ARMM AND
ALL DOH REGIONAL OFFICE DIRECTORS IV

FROM : 
HERMINIGILDO V. VALLE, MD, MPA
Undersecretary of Health
Office for Field Implementation Management

RE : Identification of Replacement Site for Unworkable Sites of the
Project Construction of School-Based Clinics (BHS Tsekap)
Nationwide Phase One



Please be informed that as of October 31, 2017, there are still 541 unworkable sites under the subject project. These are distributed amongst all the regions of the country (except for CARAGA) as shown in the attached list.

In this regard, your office is instructed to identify replacement public school sites following this order:

1. The public school replacement is to be within the same barangay; if not
2. The public school replacement site is to be within a BHS-less barangay within the same municipality or congressional district; if not
3. The public school replacement site to be within a BHS-less barangay within the same province.

Further, your office is required to conduct this problem solving situation together with the concerned DepEd school superintendent and assistance from the city and municipal health officers.

Please submit the list of replacement sites (name of barangay, municipality, province) by 21 December 2017 direct to Ar. Maria Rebecca M. Peñafiel, Director III, Health Facility Development Bureau at email address beckypenafiel@gmail.com or m_adanjr@yahoo.com.

In case replacement sites could not be identified despite your collaborative efforts, please inform the DOH also by 21 December 2017.

On behalf of the DOH Execom, we look forward to your strict compliance.

Project: Construction of Barangay Health Station (BHS) in Public Elementary Schools Nationwide Phase 1 (3,200 Sites)
Date: October 31, 2017
SUBJECT: Summary of Accomplishment (Validated by DOH-Regional Offices)

ITEM NO.	REGIONAL OFFICE	COMPLETED STRUCTURE	PAD WITH PANELS	COMPLETED PAD	ON-GOING PAD	WORKABLE BUT NOT YET STARTED	UNWORKABLE SITE	TOTAL
		REGIONAL OFFICE REPORT						
1.0	Regional Office - 1	7	63	82	0	9	6	167
2.0	Regional Office - 2	21	14	61	0	21	2	119
3.0	Regional Office - 3	151	17	50	3	95	75	391
4.0	Regional Office - CAR	0	11	50	10	55	3	129
5.0	Regional Office - NCR	7	6	0	0	0	39	52
6.0	Regional Office - 4A	180	29	70	20	38	22	359
7.0	Regional Office - 4B	12	0	55	2	46	4	119
8.0	Regional Office - 5	16	7	63	73	27	115	301
9.0	Regional Office - 6	0	2	181	7	160	1	351
10.0	Regional Office - 7	0	0	12	0	65	172	249
12.0	Regional Office - 8	6	0	95	11	55	25	192
13.0	Regional Office - 9	0	40	39	11	17	22	129
14.0	Regional Office - 10	26	0	57	0	86	13	182
15.0	Regional Office - 11	0	0	0	0	93	16	109
16.0	Regional Office - 12	0	0	42	0	64	11	117
17.0	Regional Office - CARAGA	0	31	11	2	66	0	110
18.0	ARMM	0	0	0	0	109	15	124
	TOTAL	426	220	868	139	1006	541	3200